

2009 Surface Treatment Program

Tentative Schedule

Updated 9/09/2009

Final Chip Seal Application (Fog Seal)

Complete

Microsurfacing

Friday, Aug. 7th - Hand Patching on various streets **(Complete)**

Monday, Aug. 10th – Northwood Drive, Drake Street, Universal Drive **(Complete)**

Tuesday, Aug. 11th – Carpenter Street, Rockwell Drive **(Complete)**

Wednesday, Aug. 12th – Dublin Ave **(Complete)**

Thursday, Aug. 13th - Diamond Drive **(Complete)**

Start Date for streets receiving Slurry Seal – Week of August 31st

Wednesday, Sept. 2nd

Millbrook – Wackerly to Oakridge **(to be completed on Friday, Sept. 4th)**

Warblers Way – Dublin to Pine Meadow **(Complete)**

Oakridge Dr. – Perrine to 800' West **(Complete)**

Thursday, Sept. 3rd

Oakridge Dr. – Dublin to Oak Hollow Ct. **(Complete)**

Oak Hollow Ct. – Oakridge to end of Court **(Complete)**

Pine Meadow – Moorland to Pondview **(Complete)**

Burning Bush – Chapel, the entire length **(Complete)**

Go into middle of Chapel to East end **(Complete)**

Chapel – ½ East of Burning Bush **(Complete)**

Friday, Sept. 4th

Millbrook – Wackerly to Oakridge **(Complete)**

Stillmeadow – Chapel to Friar **(Complete)**

Pondview Ct. – Pine Meadow to end of Court **(Complete)**

Foxboro – Northgate to end **(Complete)**

Camelot – Northgate to end **(Complete)**

Chapel – ½ East of Burning Bush **(Complete)**

Summerset Dr. – Summerset Ct. to Meadow **(Complete)**

Tuesday, Sept. 8th

Chapel – Tyler to Burning Bush **(Complete)**

Dover – Northgate to end **(Complete)**

Oakridge Dr. – Oak Hollow Ct. to end of Court **(Complete)**

Pondview – Pine Meadow to Warblers Way **(Complete)**

Summerset Dr. – Northgate to Summerset Ct. **(Complete)**